



Cornell University Facilities Services

Stocking Hall/Food Science Renovation

Project Manager: Brad Newhouse
Architect: Mitchell Giurgola Architects
Contractor: The Pike Company
Project Size: 136,000 GSF
Location: Tower Road and Judd Falls Road

Project Description:

Stocking Hall, a 93,357 GSF facility constructed in 1921, has not had significant renovations since its original construction. The purpose of this State University Capital Plan project is to provide a new facility on the Ithaca campus for the Food Science Department of the College of Agriculture and Life Sciences. A study of the Food Science Department program concluded that new space is needed to provide the quality and quantity of space required to maintain its status, and improve its image as a world leader in food sciences. The new facility, which required demolition of a portion of the previous facility, will accommodate instructional classrooms and laboratories, research laboratories, a new enology program, the dairy plant and dairy bar, as well as faculty and administrative offices required for mission critical department functions.

This project will provide upgraded mechanical, electrical, plumbing, and life safety systems, and ensure ADA accessibility throughout the Stocking Hall complex.

Project Status:

Dairy Bar equipment has arrived and is being installed. Office furniture has been delivered and installed for Phase 1. The Department of Food Science is preparing to move into the new facility in late June/early July. A/V equipment installation has started and signage and way-finding will be installed mid-June. Dairy plant commissioning will begin in June and should be in full production come fall semester.



Rendering of new entry



5/22/13 - North Elevation of Stocking Hall with Dairy Plant in foreground

<u>Approvals to Date:</u>	CF&PC	B&P
Concept Phase	Feb 05	Mar 05
Project Plan	Feb 07	
Site Selection	N/A	
Authorize Design	Nov 07	
Approval of Design	Apr 09	Jun 09
Authorize Construction	Sep 10	Oct 10

Project Milestones:

Construction Start	Jan 11
Substantial Completion	Apr 13
Move-in date	Jun 13
Scheduled Completion	Aug 14