



Project Manager: John Keefe
Architect: Morphosis
Project Size: 100K GSF
Location: Adjacent to Engineering Quad

Project Description:

The programmatic need for the building has only become more pressing since the initial proposal to the Gates Foundation in 2005. We have a top Computer Science Department in need of new space, both for academic programs and for attracting and retaining faculty. We also have a new Information Science Department that has outgrown its space and moreover is slated for additional growth (with a highly successful undergraduate program that is still growing and a new master’s program under development). Shared space to facilitate interactions between these two departments remains highly important to our continued success. Finally, the project will free up space that will help meet critical needs in the College of Engineering.

Project Status:

Schematic Design was delivered on January 7, 2011. The documents were reviewed and comments provided to Morphosis for reply. Cost reduction efforts to align with the budget are underway. The project will be presented to CF&PC in February and B&P in March for SD approval and authorization for design/bid.



CIS Building

<u><i>Approvals to Date:</i></u>	<u>CFPC</u>	<u>B&P</u>
Concept Phase	May 08	May 08
Authorize Pre-SD/SD	Apr 10	Apr 10

Project Milestones:

Scheduled Start: Pre-SD/SD	May 10
Scheduled completion: Pre-SD/SD	Jan 11